LAKEWOOD WEST COLFAX SAFETY PROJECT

WCCA May 15, 2024



- Phase 1 Clearances Complete
- Awaiting Phase 1 approval for advertisement
- Anticipated Phase 1 Schedule:
 - Approval for Advertisement: June/July 2024
 - Advertisement and Contractor Selection: August 2024
 - Construction period: 6 8 Months




- Phase 2 FIR Meetings with Lakewood and CDOT completed
- Agency comments being received
- Easement exhibits and ROW Plans completed
- Access Modification Discussions with Parcel Owners
- Next steps:
 - Design updates based on comments
 - Phase 2 90% Design Submittal
 - Form 138 to Parcel Owners for Access Modifications



- Phase 2 Access Modifications
 - Must follow CDOT Access Code requirements
 - Team to develop individual access exhibits
 - Team will contact each parcel owner impacted individually
 - Team to meet with each parcel owner inperson to explain project and impacts
 - This will build on previous outreach efforts



- Project coordination Major ongoing effort
 - North Dry Gulch
 - W. Colfax Waterline
 - Utility Coordination Ongoing



Project Website



https://www.LakewoodTogether.org/WestColfax

LAKEWOOD


WEST COLFAX SAFETY PROJECT



What is driving this project?

- What is driving this project?
 - 11 Fatalities (11 Killed)
 - 40 Serious Injuries
 - 825 Crashes
- On average more than two people die each year
- A crash occurs almost every two days
- Societal Costs

Crashes (2018 to 2022) by location along West Colfax Avenue (Source: Vision Zero Suite)



What is driving this project?

- Traffic Operations
 - No serious congestion concerns in the corridor
 - Modified cross-section will create small increases in delay but no undue congestion

Crashes (2018 to 2022) by location along West Colfax Avenue (Source: Vision Zero Suite)

